

**Ellen Eccles Theatre (Logan, UT) Lineset Schedule Current 1/2013**  
**TD: Cory Castillo, CCastillo@CacheArts.Org**

Lineset	Distance - Proscenium	Standard House Hang	Weight (lbs.)	4" (27.5#) Brick	Notes
0	1'0"	Grand Drape	N/A		
1	1'6"				
2	2'6"	#1 Border	110#	4	
3	3'0"	#1 Legs	40#	1.5	
4	4'6"	#1 Electric			Hardwired
5	5'6"	#1A- 12 Circuit Electric			Hardwired
6	6'6"	#2 Border	110#	4	
7	7'0"				
8	7'6"	#2 Legs	41.5#	1.5	
9	8'6"	#2 Electric			Hardwired
10	10'0"				
11	10'6"				
12	11'6"	#2A- 12 Circuit Electric			Hardwired
13	12'6"	#3 Border	110#	4	
14	13'0"	#3 Legs	41.5#	1.5	
15	13'6"				
16	14'0"				
17	15'0"	#3 Electric			Hardwired
18	17'0"	#3A - 12 Circuit Electric			Hardwired
19	18'0"				
20	19'0"	#4 Border	110#	4	
21	19'6"	#4 Legs	41.5#	1.5	
22	20'0"				
23	20'6"				
24	21'6"	#4 Electric			Hardwired
25	23'0"				
26	23'6"				
27	24'6"	#4A- 12 Circuit Electric			Hardwired
28	25'6"	#5 Border	110#	4	
29	26'0"				
30	26'6"	#5 Legs	41.5#	1.5	
31	27'0"	Black Scrim	55#	2	
32	28'6"	#5 Electric			Hardwired
33	30' 6"	#6 Legs	41.5#	1.5	
34	31'0"				
35	31'6"				
36	32'0"				
37	32'6"				
38	33'0"	Blue Cyc	110#	4	
39	33' 6"	Full Stage Blackout	165#	6	
40	34'0"				Air Duct